



3535 Moores River Drive Lansing, MI 48911 517.372.0940 phone | 517.372.0668 fax

#### **Southeast Michigan Office**

2660 Superior Court Auburn Hills, MI 48326 248.286.1000 phone

#### **Northern Michigan Office**

3432 US 23 South Alpena, MI 49707 989.278.2272 phone

www.clarkcc.com

# Brighton Area School Minutes

Location: Video Conference

Project: BAS 2019 Bond Program

Date: January 4, 2020

- 1. Reviewed Committee meeting minutes dated 12/21/2020.
  - 12/21/2020 Approved
- 2. Phase One, construction updates.
  - · Concession Building
    - Completed Mechanical & Electrical Rough Inspections
    - Started Drywall, Mud & taping
    - Doors have been installed
    - Window Roll up doors have been installed
    - Currently few weeks behind schedule
  - Maintenance Building
    - Continued Installing Masonry Block (Goal is to be complete with Masonry work by end of this week). Mason's have been slow on this project.
    - Working on Mechanical and Electrical
    - Garage Roll up doors should be delivered by end of this week and installed by next week
    - Pushing to complete the New Maintenance building so we can start moving from the Existing Building to the new Building by end of February.
    - Electronic Gate Opener
      - Mike Engelter to get with Brian Jessie
      - Will be part of the phase 4 package because this will require trenching the asphalt.
      - Need to check to see if this is included in the telecom package
- 3. Phase Two, received bids update, construction discussions.
  - See attached Bid Summary
  - Received bids on December 23<sup>rd</sup> 2020
  - Did not receive bids for Cat 9A (Drywall) and 14 (Elevators). Will Rebid Elevators and Drywall.
  - Concerns about the high variance between the Estimate and the Bids
    - Clark to investigate why there is a big difference in costs
    - In General, there have been low prices for Roofing in other projects. This

could be due to roofers needing the job and/or material costs are down due to Covid

- In trying to efficient with the budget some of the roofing was differed at the High School. IDI to research the warranty on that part of the roof.
- The snow removal area is part of the concrete package
- Post Bids will be next week
- Construction will start March 1<sup>st</sup>
- Bid Tabs:
  - Bid Cat 03 Foundation & Flatwork low bidder Fessler & Bowman
  - Bid Cat 04 Masonry low bidder Leidal & Hart Mason Contractors (Schiffer Mason did not have the Familial form therefore did not read this bid)
  - Bid Cat 5 Structural & Misc. Steel low bidder Howard Structural Steel (Need to look further into Howard due to unusually low bid)
  - Bid Cat 6 General Trades low bidder Heaney General Contracting (Will look further into Heaney due to unusually low bid)
  - Bid Cat 7A Exterior Metal Panels low bidder CAS but stated they may not be able to meet our schedule. Will need to look further into this.
  - Bid Cat 7B.1 Roofing (BHS & Hilton) low bidder Lutz Roofing using the specified roofing. Note: Core Values Construction's cost was based on using Dura-Last Membrane. Committee to decide if they would like to go with Dura-Last to reduce costs or if want to stick with the standard from the district.
  - Bid Cat 7B.2 Roofing (Scranton) low bidder Royal-West Roofing & Sheet Metal.
  - Bid Cat 8 Glazing Aalcor was the only bidder. Committee decided to rebid this category
  - Bid Cat 9A Drywall No bidders, will rebid this category
  - Bid Cat 9A.2 Flooring low bidder Shock Brothers Floor Covering
  - Bid Cat 9A.3 Painting low bidder Classic Painting. Note: Conci Painting was not interested in pursuing this project. Will look to make sure Classic Painting included the complete scope.
  - Bid Cat 14 Elevators No bidders, will rebid this category
  - Bid Cat 21 Fire Protections low bidder Winninger Fire Protection. Will look further into Winninger
  - Bid Cat 22 Plumbing low bidder Professional Thermal
  - Bid Cat 23.1 HVAC (BHS) low bidder CSM
  - Bid Cat 23.2 HVAC (Scranton) low bidder Johnson & Wood (Note: Johnson & wood made a mistake and submitted a bid lower than they intended). Clark to investigate if they can honor the number if not will need to go with Miller Boldt
  - Bid Cat 26 Electrical low bidder Amcomm Telecommunications (Will need to look further into Amcomm.)
  - Bid Cat 33 Selective Demo, Building Demo, Site Demo, Site Utilities low bidder – Eagle Excavation (Global Green Service did not include entire scope)

# 4. Phase Four, Hilton Elementary construction update.

February 24<sup>th</sup> 2021 Replace the Chiller (May need to notify if canceled)

# 5. BHS Flooring

- Preliminary drawings will be sent to Clark tomorrow (1/5/2021)
- Would prefer three Option for Bidding to allow the contractors to decide what they can

#### handle:

- Option 1: Complete all summer 2021
- Option 2: Complete Half summer 2021 the other half 2022
- Option 3: Complete all summer 2022
- If splitting into 2 summers we will dictate what will be completed this summer and next summer

## 6. Practice Facility

- Committee settled on Full field (Note: Budget was set up only for half field)
- Need to get a ballpark figure for:
  - Dome Concerns: There are code limitations on occupancy load. If there are 50+ people within the structure the structure will have to be supported by other means (Yes, we do anticipate having more than 50 people). There is Approx. 10-15 year life expectancy. Also, **concern about cost of keeping the Dome Erected all year**. Ball park cost approx. \$25-30 per sqft
  - Fabric Wrap Steel Structure Ball park cost approx. \$35+/- per sqft
  - Pre-Engineered Building
- IDI to work with Clark to Figure out Cost for both Half field & Full Field
  - IDI to get with the fabric structure company out in Minnesota to get pricing and then ID & Clark to supplement the cost of the foundations & footing they do not provide.
  - IDI has historical data on pre-engineered building
  - IDI with Clarks help to research Dome Structures

## 7. Change Orders

NONE

### 8. Overall Budget update

Contingency \$6,724,686 not including the current bids

#### 9. General discussion.

- Fencing company will return in the spring
- Dugouts will be February 2021

Distribution: BAS Project Team







Brighton Area Schools, 20	019 Bond		BAS Project Team	Atte
•	Position	Phone	Email	1/4
Brighton Area Schools			<u> </u>	, ,
125 South Church Street, Brighto	on. MI 48116		810-299-4000	
	Superintendent	810-299-4041	outlawm@brightonk12.com	
	Asst. Superintendent	248-444-0719	engelterm@brightonk12.com	
· ·	Asst. Superintendent	734-678-8517	irvines@brightonk12.com	
Elizabeth Mosher	Asst Superintendent	810-299-4040	moshere@brightonk12.com	
	Director of Operations	810-499-3355	jacobss@brightonk12.com	
	Director of Athletics	810-223-1613	thompsj@brightonk12.com	
'	Tech Support Services	810-299-4042	casteej@brightonk12.com	
	Board Member	810-299-4582	mitchelll@brightonk12.com	
Ken Stahl B	Board Member	810-599-0561	stahlk@brightonk12.com	
	Board Member	810-360-9916	trombleyw@brightonk12.com	
Integrated Designs Inc.				
8571 W. Grand River Ave., Suite	600. Brighton, MI 48116		810-229-2701	
	Architect	810-599-4814	scott@intdesigns.com	
	Architectural Design	906-361-4637	andy@intdesigns.com	
•	Mechanical Design	618-799-8078	chad@intdesigns.com	
	S .	020 733 0070		
1021 W. Baraga Avenue, Marque		910 610 0001	906-228-4480	
	Civil Engineer Civil Engineer	810-610-0081	andrewm@intdesigns.com	
•	· ·	906-360-1798	brian@intdesigns.com	
	Structural Design	906-204-4068	nate@intdesigns.com	
	Structural Engineer	906-250-4013	phil@intdesigns.com	
	Mechanical Engineer	906-236-3627	steve@intdesigns.com	
•	Electrical Design	906-236-3625	adam@intdesigns.com	
	Electrical Design	906-362-3632	tom@intdesigns.com	
	Project Coordinator	906-250-4866	shannon@intdesigns.com	
Linhout Associates				
10465 Citation Drive, Brighton, N			810-227-5668	
	Architect	810-599-6082	pwl@lindhout.com	
	Architect		<u>ilh@lindhout.com</u>	
Jason McIntyre A	Architect	810-227-5668	<u>djm@lindhout.com</u>	
T <sup>2</sup> Designs Inc.				
10511 Citation Dr Suite 200, Brig	hton, MI 48116		248-486-9249	
Tracy Taylor I	nteriors / Furniture	248-444-8180	tracy@t2designsinc.com	
Johanna Luke [	Designer	248-697-4388	johannal@t2designsinc.com	
Barton Malow Company				
26500 American Drive, Southfield	d. MI 48034		<u>248-436-5000</u>	
· · · · · · · · · · · · · · · · · · ·	Technology Consultant	248-672-9634	paul.twigg@bartonmalow.com	
	Technology Consultant		brian.jessie@bartonmalow.com	
Clark Construction Co.	<b>0,</b>			
2660 Superior Court, Auburn Hil	llc MI 18326		248-286-1000	
•			517-372-0940	
3535 Moores River Drive, Lansing		517_001_0100		
·	Construction Mgr.	517-881-9198	gsteller@clarkcc.com	
	Senior Project Manager	248-914-2851	BGiannotta@clarkcc.com iikeoha@clarkcc.com	
	Project Engineer	517-388-1965	JINCOHA WCIALKCC.COHI	
Contracting Resources				
8273 Grand River Avenue, Suite			810-229-4320	
	Construction Mgr.	248-514-9197	jbarnas@contractingresources.net	
	Project Superintendent			
	Project Superintendent			
Rob Bensinger		586-255-2142	rbensinger@contractingresources.net	